

# GOVERNMENT OF INDIA SUPPORTED NEPAL HOUSING RECONSTRUCTION PROJECT

**GORKHA** 

PROGRESS TILL 31 MARCH 2021



# **PROJECT DETAILS**

Date of Commencement: 8 March, 2018

Number of Households: 26.912

Geographic coverage: 42 WARDS

(in 2 Urban & 6 Rural Municipalities)

### SET-UP AND MOBILIZATION

22222

Cohort of 57 staff deployed

10 Master Masons9 Social Workers

20 Engineers, Architects & Sub Enginee<u>rs</u>

9 Palika Level Field Offices

2 Building Permit Studios

**1** District Office Established



## STATUS OF RECONSTRUCTION



COMPLETED 25,960 hh (96.4 %)

**IST TRANCHE** 

(98.3 %)

26,474 hh



ONGOING 513 hh (1.9 %)



2ND TRANCHE 26,341 hh (97.8 %)



NOT STARTED 28 hh (0.1 %)



3RD TRANCHE 25,526 hh (94.8 %)

Note: The data excludes 411 HHs, who have been recommended for swapping in the second lot, based on the status analysis after the GON deadline of mid-Feb 2021.

## **SOCIO-TECHNICAL FACILITATION**



**Banking Support Provided** 

**30.568** Tranches

PA Signing Support

996 HHs



Technical Support for Planning Costing & Resources

16,183 HHs

Mobilization for Construction (Meetings

1930 ommunity



871 Ward level

156
Palika level

Building Permit Support for 3759 HHs

Facilitation for Land 344 HHS

On-site Technical Advisory Support for Construction, Supervision and Monitoring



**296,326** VISITS

Establishment of Revolving Fund

3 Rural Municipalities

26,394 NRA Inspections liaised

### **IEC ACTIVITIES**



### **TRAINING & CAPACITY BUILDING**



**575** Radio Programs Broadcast

**10** Jingles (Aired **44,594** times)

**384** Mobile Video Van Campaigns

**211** Socio-Cultural Events



**5** Large Scale and **13** Small Scale Exposure visits

**34** Different Types of Print Materials **201,245** Copies

No. of House Owners' Masons Trained

First phase : 1571
Second phase : 2322
Third phase : 2072

Fourth phase: 2656

Fifth phase: 2802

Ongoing sixth phase: 2340 Mason days

14 Trainings for NRA Engineers

2 District Level Sharing Workshops

**6** Training on Retrofitting to Project Staff

7 Trainings on Critical Stages to Project Staff

Trainings on Capacity Building to Project Staff